

Barkly Regional Deal Implementation Snapshot

Total Funding \$100.5 Million Investment



Economic development

Initiatives	Total funding/ Expended	Lead	2025				2026				2027				2028				2029			
			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
1 Regional Workforce Strategy	\$1m/\$1.22m																					
2 Youth infrastructure	\$7.62m/\$4.56m																					Estimated completion Q4 2026
3 Barkly Business Hub	\$3.6m/\$2.7m																					Estimated completion Q4 2025
✓4 Youth Justice Facility Project completed	\$9.38m/\$7.38m																					
5 New housing builds	Ongoing																					Estimated completion Q1 2026
6 Justice infrastructure investments	\$11.5m/\$0.0002m																					Estimated completion Q4 2025
✓7 Upgrade Alpururulam airstrip Project completed	Ongoing																					
8 Economic growth strategy	\$0.3m/\$0.1m																					
9 Maximising Aboriginal employment	Ongoing																					Ongoing
10 Barkly Mining and Energy Services Hub	Ongoing																					Ongoing
11 Weather radar	\$17.9m/\$5.9m																					Estimated completion Q1 2027
12 Improvements to the delivery of the Community Development Program (CDP)	Ongoing																					Ongoing

Social development

Initiatives	Total funding/ Expended	Lead	2025				2026				2027				2028				2029			
			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
13 Tennant Creek Visitor Park	\$15.3m/\$0.39m																					Estimated completion Q4 2026
14 Government investment services system reform	\$0.6m/\$0.6m																					End of Deal
15 Crisis youth support	\$3m																					Estimated completion Q2 2026
16 Trauma informed care	\$3m/\$2.89m																					Estimated completion Q2 2026
✓17 Multi-purpose accommodation facility Project completed	\$0.25m/\$0.25m																					
18 Student boarding accommodation	\$19.3m/\$0.74m																					Estimated completion Q4 2026
✓19 Social and affordable housing private- public partnership Project completed	\$2.4m/\$2.4m																					Launched Q2 2025
✓20 Community sports Project completed	\$0.8m/\$0.8m																					
✓21 Aged care services in the Barkly region Project completed	Ongoing																					
✓22 Childcare places Project completed	Ongoing																					

Culture and place-making

Initiatives	Total funding/ Expended	Lead	2025				2026				2027				2028				2029			
			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
23 Barkly local community projects fund	\$6m/\$4.46m																					Estimated completion Q2 2025
24 Local community governance	\$2.95m/\$2.35m																					End of Deal
25 Community mediation	\$1.65m/\$1.07m																					
✓26 Arts Centre in Elliott - Feasibility Study) Project completed	Ongoing																					
27 Update Council website about Aboriginal history	Ongoing																					End of Deal
28 Marketing and promotion	Ongoing																					End of Deal



Australian Government



Key

- Commonwealth Government
- Northern Territory Government
- Barkly Regional Council
- Consultation/Planning
- Implementation
- Completion
- Ongoing services

Landscape of Epenarra. Artist Susie Peterson, Epenarra 2018 (18EP151) – This image embodies traditional ritual knowledge of the Wutungurra community. It was created with the consent of the custodians of the community. Dealing with any part of this image of any purpose that has not been authorised by the custodians is a serious breach of the customary laws of the Wutungurra community.